

Where we are as at 28 November 2024

Tower	New Roof installation	Metal structure for new Building Maintenance Unit	Homes with new windows and firestopping installed	New Cladding system with firestopping Installed	Estimated Completion for windows and cladding, subject to access
Blashford	Completed	April 2025	33 (45%)	Floors 2 to 6 (25%)	September 2025
Bray	Completed	Completed	160 homes (100%) 1 commercial unit in progress	Floors 3 to 22 (95%)	December 2024
Burnham	Completed	Completed	88 (55%)	Floor 22 2/3 of floors 20 and 21 (13%)	May 2025
Dorney	Completed	Completed	90 (57%)	Floor 22 2/3 of floor 21 (9%)	May 2025
Taplow	Completed	Completed	155 (96%)	Floors 14 to 22 all elevations Floors 7 to 14 (2/3) Floors 4 to 14 (1/3) (80%)	January 2025



Bray and Taplow Towers - Facade Installation **PROGRESS** as at 28 November



Bray							Taplow						
Floor							Floor						
22	Completed	Completed	Completed	Completed	Completed	Completed	22	Completed	Completed	Completed	Completed	Completed	Completed
21	Completed	Completed	Completed	Completed	Completed	Completed	21	Completed	Completed	Completed	Completed	Completed	Completed
20	Completed	Completed	Completed	Completed	Completed	Completed	20	Completed	Completed	Completed	Completed	Completed	Completed
19	Completed	Completed	Completed	Completed	Completed	Completed	19	Completed	Completed	Completed	Completed	Completed	Completed
18	Completed	Completed	Completed	Completed	Completed	Completed	18	Completed	Completed	Completed	Completed	Completed	Completed
17	Completed	Completed	Completed	Completed	Completed	Completed	17	Completed	Completed	Completed	Completed	Completed	Completed
16	Completed	Completed	Completed	Completed	Completed	Completed	16	Completed	Completed	Completed	Completed	Completed	Completed
15	Completed	Completed	Completed	Completed	Completed	Completed	15	Completed	Completed	Completed	Completed	Completed	Completed
14	Completed	Completed	Completed	Completed	Completed	Completed	14	Completed	Completed	Completed	Completed	Completed	Completed
13	Completed	Completed	Completed	Completed	Completed	Completed	13	Completed	Completed	Completed	Completed	Completed	Completed
12	Completed	Completed	Completed	Completed	Completed	Completed	12	Completed	Completed	Completed	Completed	Completed	Completed
11	Completed	Completed	Completed	Completed	Completed	Completed	11	Completed	Completed	Completed	Completed	In progress	Completed
10	Completed	Completed	Completed	Completed	Completed	Completed	10	Completed	Completed	Completed	Completed	In progress	Completed
9	Completed	Completed	Completed	Completed	Completed	Completed	9	Completed	Completed	Completed	Completed	Completed	Completed
8	Completed	Completed	Completed	Completed	Completed	Completed	8	Completed	Completed	Completed	Completed	Completed	Completed
7	Completed	Completed	Completed	Completed	Completed	Completed	7	Completed	Completed	Completed	Completed	In progress	Completed
6	Completed	Completed	Completed	Completed	Completed	Completed	6	Completed	Completed	Completed	Completed	Completed	Completed
5	Completed	Completed	Completed	Completed	Completed	Completed	5	Completed	Completed	Completed	Completed	Completed	Completed
4	Completed	Completed	Completed	Completed	Completed	Completed	4	Completed	Completed	Completed	Completed	Planned	Completed
3	Completed	Completed	Completed	Completed	Completed	Completed	3	Completed	Completed	Completed	Completed	Completed	Completed
2	Completed	Completed	Completed	Completed	Completed	Completed	2	Completed	Completed	Completed	Completed	Completed	Completed
1	Completed	Completed	Completed	Completed	Completed	Completed	1	Completed	Completed	Completed	Completed	In progress	Completed
G	Completed	Completed	Completed	Completed	Completed	In progress	G	Completed	Completed	Completed	Completed	In progress	Completed



	Completed		Cladding Installed
	In progress		
	Planned		
	Subject to scaffold removal and access		

Subject to Access into Homes

Progress – Construction at Burnham & Dorney Towers **Progress as at 28 November**



Burnham						
Floor						
22	Completed	Completed	Completed	Completed	Completed	Completed
21	Completed	Completed	Completed	Completed	Completed	Completed
20	Completed	Completed	Completed	Completed	Completed	Completed
19	Completed	Completed	Completed	Completed	Completed	Completed
18	Completed	Completed	Completed	Completed	Completed	Completed
17	Completed	Completed	Completed	Completed	Completed	Completed
16	Completed	Completed	Completed	Completed	Completed	Completed
15	Completed	Completed	Completed	Completed	Completed	Completed
14	Completed	Completed	Completed	Completed	Completed	Completed
13	Completed	Completed	Completed	Completed	Completed	Completed
12	Completed	Completed	Completed	Completed	Completed	Completed
11	Completed	Completed	Completed	Completed	Completed	Completed
10	Completed	Completed	Completed	Completed	Completed	Completed
9	Completed	Completed	Completed	Completed	Completed	Completed
8	Completed	Completed	Completed	Completed	Completed	Completed
7	Completed	Completed	Completed	Completed	Completed	Completed
6	Completed	Completed	Completed	Completed	Completed	Completed
5	Completed	Completed	Completed	Completed	Completed	Completed
4	Completed	Completed	Completed	Completed	Completed	Completed
3	Completed	Completed	Completed	Completed	Completed	Completed
2	Completed	Completed	Completed	Completed	Completed	Completed
1	Completed	Completed	Completed	Completed	Completed	Completed
G	Completed	Completed	Completed	Completed	Completed	Completed

Dorney						
Floor						
22	Completed	Completed	Completed	Completed	Completed	Completed
21	Completed	Completed	Completed	Completed	Completed	Completed
20	Completed	Completed	Completed	Completed	Completed	Completed
19	Completed	Completed	Completed	Completed	Completed	Completed
18	Completed	Completed	Completed	Completed	Completed	Completed
17	Completed	Completed	Completed	Completed	Completed	Completed
16	Completed	Completed	Completed	Completed	Completed	Completed
15	Completed	Completed	Completed	Completed	Completed	Completed
14	Completed	Completed	Completed	Completed	Completed	Completed
13	Completed	In progress	In progress	Completed	Completed	Completed
12	Completed	Completed	Completed	Completed	Completed	Completed
11	Completed	In progress	Completed	Completed	Completed	Completed
10	Completed	Completed	Completed	Completed	Completed	Completed
9	Completed	Completed	Completed	Completed	Completed	Completed
8	Completed	Completed	Completed	Completed	Completed	Completed
7	Completed	Completed	In progress	Completed	Completed	Completed
6	Completed	Completed	Completed	Completed	Completed	Completed
5	Completed	Completed	Completed	Completed	Completed	Completed
4	Completed	Completed	Completed	Completed	Completed	Completed
3	Completed	Completed	Completed	Completed	Completed	Completed
2	Completed	Completed	Completed	Completed	Completed	Completed
1	Completed	Completed	Completed	Completed	Completed	Completed
G	Completed	Completed	Completed	Completed	Completed	Completed

Completed
 In progress
 Subject to scaffold removal and access
 Ground floor - simple window replacement - subject to access

